

WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 4-8-2022
Project Location: Brockton, MA and Whitman, MA	From: 4/4/2022	Week: 3
Client: Whitman, MA	To: 4/08/2022	Engineer Project #: 279-1901
On-Site Engineer: Hank Hamrahi, Environmental Partners	Contact: (508) 208-8682	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton continued installation of their temporary water main bypass system on Auburn Street in Whitman on Monday, 4/4. Traffic controls and signage have remained in place to maintain two lanes of traffic on Auburn Street.
2. C. Naughton was not on-site Tuesday, 4/5. C. Naughton collected water samples and sent these samples out to an independent testing lab for testing.
3. C. Naughton began installation of erosion controls on Wednesday, 4/6. They installed filter sock beginning at the Auburn Street Pump Station going eastward on Auburn Street.
4. C. Naughton provided a temporary hose service to each house/business on Auburn Street on Wednesday, 4/6.
5. C. Naughton continued installation of their temporary water main bypass system on Auburn Street and completed installation of the temporary water main bypass system near Auburnville Way on Thursday, 4/7.
6. C. Naughton backfilled, compacted, and paved all trenches and trench crossings on Auburn Street. Pipe crossing over driveways have been covered with processed gravel and compacted.
7. C. Naughton will continue installation of erosion controls on Friday 4/8. The site will be cleaned up and all trenches will be backfilled and paved prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton anticipates connecting all temporary water services along Auburn Street on Monday, 4/11. This work is contingent up on receiving negative test results for the water samples sent for testing this past week. C. Naughton will likely pause construction activities following this work until the PVC piping is delivered to begin the force main installation. The Contractor anticipates a return date of Monday, 4/18 or Monday, 4/25.

PROJECT PHOTOS



Photo 1: Installed Filter Sock



Photo 2: Buried 6" Water Main Bypass Piping



Photo 3: Paved Trench Crossing on Auburn Street



Photo 4: 4" Bypass at Auburnville Way

Prepared By: Sarah Hossain, Engineer, Environmental Partners Group, LLC