

WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 6-17-2022
Project Location: Brockton, MA and Whitman, MA	From: 6/13/2022	Week: 9
Client: Whitman, MA	To: 6/17/2022	Engineer Project #: 279-1901
On-Site Engineer: Hank Hamrahi, Environmental Partners	Contact: (508) 208-8682	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton installed approximately 320 LF of new 20-inch PVC sewer main along Auburn Street from Monday, 6/13 through Thursday, 6/16. All trenching was backfilled, compacted, and paved.
2. C. Naughton installed an air release manhole at station 14+08 on Wednesday, 6/15.
3. C. Naughton installed silt sack erosion controls at one location on Thursday, 6/16.
4. C. Naughton repaired one mismarked sewer service to #703 Auburn Street that was damaged during trench excavation.
5. C. Naughton continued installation of the 20-inch PVC sewer main on Auburn Street on Friday, 6/17.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will continue installing 20-inch PVC sewer main along Auburn Street during the week of 6/20.
2. C. Naughton will start installation of the new water main along Auburn Street during the week of 6/27. Only the water main crew will be on-site for work during this week of 6/27. The sewer main crew will return after the Fourth of July.
3. C. Naughton is maintaining a detour of Auburn Street while sewer work is on-going. C. Naughton will maintain access for local residents and for emergency vehicles while the detour is on-going.

PROJECT PHOTOS



Photo 1: Trench Compaction After Paving



Photo 2: Crushed Stone Placed After Pipe Installation



*Photo 3: Replaced Sewer Service at #703
Auburn Street*



*Photo 4: 6" Temporary Bypass Piping
Connected to Temporary Hydrant*

Prepared By: Amanda Shanahan, Project Engineer, Environmental Partners Group, LLC

Reviewed By: Andrew Grota, Project Manager, Environmental Partners Group, LLC