

WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 7-1-2022
Project Location: Brockton, MA and Whitman, MA	From: 6/27/2022	Week: 11
Client: Whitman, MA	To: 7/1/2022	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew on site this week beginning the water main installation on Auburn Street. They installed approximately 670 LF of new 12-inch DI water main along Auburn Street from Monday, 6/27 through Thursday, 6/30 (approximately 8% of water main work complete on Auburn Street).
2. C. Naughton removed and disposed of approximately 80 LF of existing 10" AC water main on Auburn Street.
3. No work is scheduled for Friday 7/1 or Monday 7/4. All trenches were backfilled, compacted, and paved prior to leaving for the week.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have two crews on site next week to continue installation of the 12-inch DI water main and 20-inch PVC sewer main on Auburn Street on Tuesday 7/5.
2. C. Naughton is maintaining a detour of Auburn Street while water and sewer work is on-going. C. Naughton will maintain access for local residents and for emergency vehicles while the detour is on-going.
3. C. Naughton has provided an updated traffic management plan (attached) while the work on Auburn Street is on-going.

PROJECT PHOTOS



*Photo 1: New Solid Sleeve Connection
from New 12" DI to Existing 12" DI Pipe*



*Photo 2: Installation of 12" DI Water Main
Under Existing Drain*

Prepared By: Amanda Shanahan, Project Engineer, Environmental Partners Group, LLC

Reviewed By: Andrew Grota, Project Manager, Environmental Partners Group, LLC