



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 09-23-2022
Project Location: Brockton, MA and Whitman, MA	From: 9/17/2022	Week: 23
Client: Whitman, MA	To: 9/23A/2022	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew continuing the installation of the 20" HDPE sewer force main in the cross-country easement between Auburn St in Whitman and Alger St in Brockton. C. Naughton installed approximately 60 LF of the new 20-inch HDPE sewer force main and associated fittings in the easement.
2. C. Naughton continued installing timber matting in the cross-country easement this past week off of Thatcher St and Alger St.
3. C. Naughton had one crew continuing the installation of the water service laterals off of the newly installed 12" DI water main on Auburn Street.
4. C. Naughton had a third crew continuing the installation of the 20" PVC sewer force main on Southfield Drive this week. C. Naughton installed a 6' terminus manhole and 100 LF of pipe.
5. Due to weather restrictions, no work was performed on Thursday, 9/22.
6. The horizontal directional drilling subcontractor, Henniker (HDD), mobilized their equipment into the easement off of Thatcher St on Thursday 9/22 to begin the installation of the 20" HDPE sewer force main on Friday, 9/23.
7. C. Naughton maintained a single lane of alternating traffic on Auburn Street where the water main crew was working. Alger St was closed Wednesday through Friday for the installation of the 20" sewer force main.
8. All trenches will be backfilled, compacted, and paved prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have three crews on site next week (week of 09/26/2022): one crew working in the cross-country easement on the installation of the 20-inch HDPE sewer force main, one crew continuing the installation of the water service laterals on Auburn Street, and one crew continuing the installation of the 20-inch PVC sewer force main on Southfield Drive.
2. C. Naughton's subcontractor Henniker Directional Drilling (HDD) will be on site next week for the installation of the 20-inch HDPE sewer force main in the cross country easement off of Thatcher St in Brockton.
3. C. Naughton will have all roads open to traffic next week. Daily traffic updates to the Town's project website will be posted to alert residents of anticipated road closures and detours.

PROJECT PHOTOS



Photo 1: Installation of 1-inch Water Services for #1045 and #1047 Auburn Street



Photo 2: Assembled and Fused 20-inch HDPE Sewer Force Main for Installation in Cross Country Easement



Photo 3: Terminus Manhole Installation on Southfield Dr

Prepared By: Amanda Shanahan, Project Engineer, Environmental Partners Group, LLC