



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF – 6885		Report #: EP – 1-6-2023
Project Location: Brockton, MA and Whitman, MA	From: 1/3/2023	Week: 37
Client: Whitman, MA	To: 1/6/2023	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew continue the installation of the 20-inch HDPE sewer force main in the cross-country easement near Brockton Auto Parts this past week. Approximately 256 ft of sewer force main was installed this week.
2. C. Naughton's crew crossed the City of Brockton's 24-inch water main in the cross-country easement on Wednesday 1/5. A 6-inch water main connection off the 24-inch main was damaged and repaired on Wednesday 1/5.
3. C. Naughton's crew prepped on Friday 1/6 to cross the City of Brockton's 36-inch water main in the cross-country easement sometime early next week.
4. No sewer main installation work was completed on Monday 1/2 in observance of the New Year's holiday.
5. All areas were backfilled and compacted prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have one crew on-site next week (week of 1/9/2023) to begin the installation of the 20-inch HDPE sewer force main in the cross-country easement through the Thatcher Street Landfill.
2. C. Naughton anticipates having one crew on-site in January working in the cross-country easement through the Thatcher Street Landfill. Representatives from MassDEP and the City of Brockton's landfill subconsultant (CEC) will be on-site to observe work in the landfill easement.

PROJECT PHOTOS



Photo 1: Trench Box Support for HDPE Force Main Installation



Photo 2: Lifting HDPE Pipe into Trench inside Junk Yard Easement



Photo 3: Junk Yard Easement Access

Prepared By: Andrew Grota, Project Manager, Environmental Partners Group, LLC